

# Meson Detector Building Plans for PX and SRF

Bob Webber

SRF Management Meeting

May 13, 2010

# Project X Topics Suggested by Bob K




- 
- 1) Assumed elements of the facility ( HTS, STF, HTS-2, HINS beam test fac, SSR0 test CM)
  - 2) proposed floor layout
  - 3) cryo tasks and issues
  - 4) RF tasks and issues
  - 5) strawman schedule (include a strawman MicroSoft Project Schedule & milestones)
  - 6) funding needs to support strawman schedule
  - 7) MDB labor issues in support of strawman schedule
  - 8) unknowns, choices, required decisions, etc

I will address some, but not all, of these topics


# Elements of the MDB Facility



- Existing ILCTA Horizontal Test Stand (HTS) for testing dressed 1.3 and 3.9 GHz elliptical cavities
- Spoke Horizontal Test Stand (STF) for testing dressed 325 MHz superconducting spoke cavities
- HTS-2 --- Two-cavity version of HTS (HTS-2) for testing 1.3 GHz and 650 MHz elliptical cavities
- 325 MHz RF Component Test Facility
- Low-energy  $\sim 10$  MeV proton/H- beam facility for:
  - Superconducting solenoid magnet field, alignment, optical characterization
  - Chopper testing
  - Beam instrumentation development and testing
  - Beam through short SSR cryomodule ( $\sim 3$  cavities/ 4 solenoids)



# Add HTS-2



**Caveats:**

- Physical size of HTS-2 and operational space requirements are not fully known or considered
- Shielding enclosure is merely a concept

# RF Needs – 1300 and 3900 MHz




- 3900 MHz
  - ~80 kW pulsed (RF1-3900P80) (existing for HTS)
- 1300 MHz
  - ~300 kW pulsed (RF2-1300P300) (existing for HTS, shared with HTS-2)
  - ~30 kW CW (RF3-1300CW30) (Pasquinelli TV transmitter; coming soon, must retune drivers and buy 1300 IOT, shared between HTS and HTS-2)
  - ~1 MW pulsed (1.3 ms at 5 Hz) (RF4-1300P1000) (new system from ??)\*
  - ~100 kW pulsed (3 ms pulse at 40 Hz) (RF5-1300P100) (new system from ??)\*
    - \*from Andy Hocker HTS-2 document
    - Can RF2-1300P250 or RF4-1300P1000 be made to serve purpose of RF5-1300P100?




- 
- ~10-30 kW CW for PX cavity testing (RF6-650CW30) (Pasquinelli TV transmitter; coming soon)\*
  - ~100 kW pulsed 650 MHz (10 ms at 10 Hz) (RF7-650P100) for PX cavity/coupler testing (new system from ??)\*
    - \*from Andy Hocker HTS-2 document




- 
- ~2500 kW pulsed (RF8-325P2500) for operating HINS beam facility (existing for HINS)
  - ~200-400 W CW (RF9-325CW0.4) for “VTS-like” (i.e. high  $Q_{\text{ext}}$ ) testing of spoke cavities in STF (existing for HINS)
  - ~10-30 kW CW (RF10-325CW30) for CW testing of spoke cavities in STF (new system from ??)
  - Three or four ~1.5 kW CW systems for beam tests of short spoke cavity cryomodule (RF11-325CW1.5)




# Pasquinelli TV Transmitter RF System Layout in MDB



# Pasquinelli TV Transmitter RF System Layout in MDB





# **Cryo Tasks and Issues**

*(slide from Klebaner, PX-Docdb #440)*

## **Upgrade Plan**



- 
- Convert STC for 1.8 K operation
    - Seals for subatmospheric operation, J-T heat exchanger, instrumentation, etc.
  - Modify STC cryogenic distribution system (AD/Cryo)
  - New Spoke CMTS (*read as short spoke cryomodule*) distribution system (AD/Cryo)
    - Cryogenic transfer line, warm headers, vacuum pumping line, interface boxes, controls, ODH systems, etc
  - Possible Horizontal Test Cryostat repair (relief system, 5 K shield)
  - Cryogenic distribution for other devices (SC solenoids, etc.) (*TBD*)
-

# **Cryo Tasks and Issues**

*(slide from Klebaner, PX-Docdb #440)*




## **Summary**

---

- MDB cryogenic system has capacity to support simultaneous operation of HTS, STC and Spoke CMTS (*11 cavity / 6 solenoid*) at 1.8 K
  - STC and associated distribution system requires modification to operate with superfluid helium
  - Additional applications (SC solenoids, etc) will require capacity upgrade (\$\$\$, reduced already low reliability)
  - Required modifications (STC) or new systems (CMTS, etc.) are manpower limited
-

# Layout for 3-Cavity SSR0 Cryostat



# Strawman Milestone Schedule – HTS-2 Shielding Enclosure



(added after original presentation)

- 
- Schedule reference – delivery of HTS-2 cryostat January 2013 per “Integrated SRF Plan” dated February 2010
  - Schedule objective – enclosure ready to receive cryostat January 2013
  - HTS-2 Shielding Enclosure Milestone Schedule
    - Complete conceptual design with preliminary shielding assessment, sensible labyrinth layout, maximum cryostat dimensions, cryogenic delivery system footprint, consideration of necessary wall penetrations, etc. to discover any showstoppers – September 2010 (while we’re thinking about it)
    - Detailed enclosure design including RF power transmission and control elements and cryogenic delivery system components to be located within the enclosure – January 2012 thru February 2012
    - Begin procurement of cave construction materials – February 2012
    - Begin 325 MHz RF Component Test Facility re-location – March 2012
    - Begin HTS-2 Enclosure construction – June 2012
    - MDB cryo shutdown for installation of delivery systems to HTS-2 and to low-energy beam facility destinations – October 2012
    - HTS-2 Enclosure ready to receive cryostat – January 2013



# Strawman Milestone Schedule

## – RF Systems (added after original presentation)



- Review by RF engineers of general overall concept laid out in this presentation – September 2010 (while we're thinking about it)
- ~30 kW CW (RF3-1300CW30) – Install June 2010 at TV frequency; modify for 1300 MHz in time to support HTS-2 commissioning early 2013
- ~10-30 kW CW for PX cavity testing (RF6-650CW30) – Install June 2010 at TV frequency; modify for 650 MHz in time to support HTS-2 commissioning early 2013
- ~1 MW pulsed (1.3 ms at 5 Hz) (RF4-1300P1000) – Design, build and commission to support ILC cavity testing needs in 2010
- ~10-30 kW CW (RF10-325CW30) for CW testing of spoke cavities – Procure, install and commission in time to support SW spoke cavity testing November 2011
- ~100 kW pulsed 650 MHz (10 ms at 10 Hz) (RF7-650P100) – Procure, install and commission in time to support HTS-2 commissioning early 2013
- Three or four ~1.5 kW CW systems for short spoke cavity cryomodule (RF11-325CW1.5) – Procure, install and commission in time to support short cryomodule testing December 2013

# Project X Strawman Milestone Schedule

## Project X – Cryogenics (1 of 2) (added after original presentation)

---



- Dewar/solenoid interface for single solenoid cryostat operation
  - Schedule objective (Nagaitsev) – demonstrate solenoid beam axis alignment to 0.5 mm rms by Oct 2011
  - Complete design of dewar/solenoid interface – September 2010
  - Procure/fabricate components – October 2010 thru March 2011
  - Install and commission – May 2011
- Cryostat and cryo delivery system mods for STF operation at 1.8°K
  - Schedule objective (Webber) – first 1.8°K STF RF test of jacketed SSR1 completed in November 2011
  - Designs complete – November 2010
  - Procurement/fabrications complete – July 2011
  - Installation complete including two week HTS cryo downtime – September 2011

# Project X Strawman Milestone Schedule

## Project X – Cryogenics (2 of 2) (added after original presentation)

---



- Cryogenic delivery system for HTS-2
  - Schedule objective (reference HTS-2 enclosure schedule) – Installation of delivery systems to HTS-2 – October 2012
  - Complete design, procurement and testing in preparation for October 2012 installation
  - First cool-down of HTS-2 cryostat – February 2013
- Cryogenic delivery system for Beam Facility
  - Schedule objectives –
    - Single cryo shutdown affecting HTS and STF for installation of both HTS-2 and Beam Facility cryo delivery systems – October 2012
    - Support completion of short cryomodule test with beam by September 2014 (reference Beam Facility schedule)
  - Complete design, procurement and testing in preparation of at least the upstream cryo delivery components for the beam facility – for October 2012 installation
  - Complete design, procurement, testing, and installation of any remaining cryo delivery components for the beam facility for installation – by April 2014



# Strawman Milestone Schedule – Beam Facility

(added after original presentation)



- Complete “Six-Cavity Test” (Webber) – June 2011
- Demonstrate that solenoid beam axis can be aligned to 0.5 mm rms (Nagaitsev/Webber) – by Oct 2011
- Select bunch frequency (162.5 or 325) by demonstrating a broad-band chopper (Nagaitsev/Webber) – by July 2013 (CD2)
- Complete test of SSR0 “short” cryomodule (3/4 cavities, 4/5 solenoids + correctors, BPMs) (prototype for a “long” cryomodule) with beam and broad-band chopper (Nagaitsev/Webber) – by Sept 2014
- Ongoing development of instrumentation, optics, couplers, LLRF



- 
- Lots of work to get done...including developing manpower and M&S estimates